

Infrastructure audit

While you are there • Assessment visit, first week

The inputs for power, network and server dimensioning. Completed during the assessment visit.

Hospital	Unit / area	Completed by	Date

Electricity

Item	Finding	Photo / file
Grid availability (hours/day, observed)		
Generator: fuel type / capacity / runtime / fuel reliability		
Solar installation: panels, rating, orientation, battery capacity & age		
Voltage stability — 24 h multimeter readings (min / max / typical)		
Outlet locations per building		

Internet

Item	Finding	Photo / file
ISP name and technology (fibre / 4G / VSAT / Starlink)		
Contracted bandwidth		
Measured bandwidth (down / up, time of day)		
Carrier-grade NAT check: router WAN address vs public address — same or different?		
Monthly cost		

Physical space

Item	Finding	Photo / file
Candidate server room: ventilation / security / access control / who has a key		
Cable routes between buildings; anything crossing open ground or a road		
Distance between the farthest buildings		
Wall materials		

Existing IT

Item	Finding	Photo / file
Functional computers and tablets (count, OS, age)		
Printers		
Existing network equipment (models, where, working?)		
Existing cabling		
Existing software systems (finance, forms, anything from a previous project)		

Environment

Item	Finding	Photo / file
Temperature range		
Humidity		
Dust		
Insect / rodent risk		
Flooding risk		
Lightning — frequency, existing protection		